Site Order Book

Name of work :- Development of parks & construction of Toilets at A sector parks in ward no : 04, Yelahanka New Town.

Job code :- 004 - 20 - 000006

16/04/2020 :- Cleaning & grubbing road line.

17/04/2020 :- Cleaning & grubbing road line.

18/04/2020 :- Earthwork excavation by manual means.

20/04/2020 :- Cleaning & grubbing road line.

28/04/2020 :- Cleaning & grubbing road line.

29/04/2020 :- Earthwork excavation by manual means.

30/04/2020 :- Earthwork excavation by manual means.

06/05/2020 :- Providing & laying PCC of 1:3:6 mix.

07/05/2020 :- Providing & laying PCC of 1:3:6 mix.

11/05/2020 :- Earthwork excavation by manual means.

12/05/2020 :- Providing & laying PCC of 1:3:6 mix.

10/08/2020 :- Construction & providing of stone masonry.

11/08/2020 :- Providing stone masonry.

JE ASE

JE AE

07/09/2020 :- Providing ruled pointing to coursed stone masonry with cement mortar 1:3 & 20mm deep.

08/09/2020 :- Providing ruled pointing to coursed stone masonry with cement mortar 1:3 & 20mm deep.

09/09/2020 :- Laying design mix M20

10/09/2020 :- Laying design mix M20.

11/09/2020 :- Providing & laying PCC of mix 1:2:4.

22/09/2020 :- Providing & laying PCC of mix 1:2:4.

28/09/2020 :- Laying & compacting stone aggregates do WMM.

29/09/2020 :- Laying & compacting of WMM.

30/09/2020 :- Fixing pre cast solid cement concrete kerb stones.

01/10/2020 :- Fixing pre cast solid cement concrete kerb stones.

02/10/2020 :- Providing chain link fencing 50mm size of 8 gauge.

03/10/2020 :- Providing chain link fencing.

05/10/2020 :- Providing M.S Block pipe of 38mm dia.

09/10/2020 :- Earthwork excavation for

10/10/2020 :- Earthwork excavation.

11/10/2020 :- Providing PCC of mix 1:3:6.

12/10/2020 :- Providing PCC of mix 1:3:6.

19/10/2020 :- Removal of centering & shuttering.

20/10/2020 :- Removal of centering & shuttering.

02/11/2020 :- Providing & laying PCC of mix design M20.

03/11/2020 :- Providing & laying PCC of M20.

03/11/2020 :- Steel reinforcement is provided for RCC work.

05/11/2020 :- Construction of load bearing wall with solid concrete blocks of size 400 x 200 x 200mm.

06/11/2020 :- Construction of load bearing wall with solid concrete blocks.

09/11/2020 :- Providing 20mm thick cement plaster in single coat with cement mortar 1:3.

10/11/2020 :- Providing 20mm thick cement plaster in single coat with cement mortar 1:3.

AE

AE

14/12/2020 :- Providing & fixing in position aluminium windows & ventilators.

15/12/2020 :- Providing & fixing in position aluminium windows & ventilators.

20/01/2021 :- Clearing the road line.

21/01/2021 :- clearing the road line.

25/01/2021 :- Excavation for road work.

26/01/2021 :- Excavation for road work.

30/01/2021 :- Providing & laying PCC of 1:3:6.

22/02/2021 :- Excavation for road work.

23/02/2021 :- Providing & laying PCC of 1:3:6.

26/02/2021 :- Fixing the stone masony for drains.

27/02/2021 :- Fixing the stone masony for drains.

01/03/2021 :- Providing woven.

03/03/2021 :- Fixing pre cast solid cement concrete kerb stones.

05/03/2021 :- Fixing pre cast solid cement concrete kerb stones.

Executive AEE

DY AE